EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewells and Providing Pump Motor to Doddabommasandra, HMT Layout 6th Block, Narasipura, Kempegowdanagara, Ganesh Layout, Hanuman Layout and Basavasamithi in Ward No. 09 Vidyaranyapura Sub Division.
2	Amount of Work Portion	41,91,197.00
3	Estimated Cost	40.00 Lakhs
4	Name of Contractor	B. Chandrashekar
5	Agreement No	308/14-15
6	No and date under which work order issued	308/2014-15 D: 10.02.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	08.04.2015
9	Date of receipt of application in the sub division office	08.04.2015
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	43 Days
15	Date of recommending time limit applied for	09.04.2015
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	40%
18	Probable time required for completion of remaining work	45 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-

20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	for kind approval of LDC without penalty
22	Remarks of the EE with the daily rate of penalty proposed	for kind Approval of EOT petition without penalty as recomd by AEE, Vidyaranyapura sub Division

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division Bangalore-97

Executive Engineer
Byatarayanapura Division Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92